

TIME SCHEDULE

Periode : 105 HARI KALENDER

NO. SPK :

Kontraktor : PT. GENYTOV FAJAR

Pekerjaan : Pembangunan Jalan Kota (Pengaduan)

Komp. Bumi Permata Hijau (BPH) Jl. Sultan Alauddin Kel. Gunung Sari Kec. Rappocini

NO	URAIAN PEKERJAAN	SAT	VOLUME KONTRAK	BOBOT KONTRAK (%)	PERIODE WAKTU PELAKSANAAN														
					MARET			APRIL			MEI				JUNI				
					15 Mar - 22 Mar	23 Mar - 29 Mar	30 Mar - 5 Apr	6 Apr - 12 Apr	13 Apr - 19 Apr	20 Apr - 26 Apr	27 Apr - 03 Mei	04 Mei - 10 Mei	11 Mei - 17 Mei	18 Mei - 24 Mei	25 Mei - 31 Mei	01 Juni - 07 Juni	08 Juni - 14 Juni	15 Juni - 21 Juni	22 Juni - 28 Juni
I	PENYIAPAN BADAN JALAN	M2	19,706	0.72	0.028	0.028	0.028	0.055	0.083	0.083	0.083	0.083	0.083	0.083	0.028	0.028			
II	Lapis Pondasi Bawah Beton Kuras (CTSB , Tebal = 10 cm)	M3	1,970	20.75		0.798	0.798	0.798	1.597	1.597	2.395	2.395	2.395	2.395	2.395	1.597	0.798	0.798	
III	Perkerasan Beton Semen K-350 Tebal 20 cm, Penulangan Tipe 1	M3	2,321	47.13			1.813	1.813	1.813	3.625	5.438	5.438	5.438	5.438	3.625	3.625	1.813	1.813	
IV	Perkerasan Beton Semen K-350 Tebal 20 cm, Penulangan Tipe 2	M3	1619	31.40			1.208	1.208	1.208	2.415	3.623	3.623	3.623	3.623	2.415	2.415	1.208	1.208	
TOTAL				100.00															
RENCANA		TOTAL RENCANA			0.028	0.826	3.846	3.874	4.700	7.720	11.538	11.538	11.538	11.538	11.483	7.665	6.866	3.819	3.020
		KOMULATIF RENCANA			0.028	0.853	4.700	6.573	13.273	20.993	32.531	44.070	55.608	67.147	78.630	86.295	93.161	96.980	100.000
REALISASI		TOTAL REALISASI																	
		KOMULATIF REALISASI																	
DEVIASI		TOTAL DEVIASI																	
		KOMULATIF DEVIASI																	

Dibuat Oleh :
PT. GENYTOV FAJAR

